

RTU-1



Rooftop Equipment Warranty Registration Form

To comply with the terms of Daikin Applied Warranty, complete and return this form within 10 days to the Warranty Department of Daikin Applied.

Check, test, and start procedure for Rooftop roof mounted air conditioners with or without heat recovery and roof mounted air handlers.

GENERAL INFORMATION

Job Name: Bridgport Rescue Mission Unit No.: _____
 SOI No.: 305667

Installation address: 725 Park Ave

City: Bridgport State: CT

Purchasing contractor: Eastern Mechanical

City: Danbury State: CT

Name of person doing start-up: Rob Tranquist

Company name: Swan Associates

Address: 49 Holly Drive

City/State/Zip: Newington, CT, 06111

UNIT INFORMATION

Unit model number: <u>MPS040FG4DVICYBV-B</u>	Unit serial number: <u>FB04191200954</u>
Compressor 1 model number: <u>VZH088BGBNA</u>	Serial number: <u>GD2503120014</u>
Compressor 2 model number: <u>SH090A4ALC</u>	Serial number: <u>GD2503106535</u>
Compressor 3 model number: <u>SH090A4ALC</u>	Serial number: <u>JH2504045417</u>
Compressor 4 model number: <u>SH170A4ALC</u>	Serial number: <u>JH2504036613</u>
Compressor 5 model number: _____	Serial number: _____
Compressor 6 model number: _____	Serial number: _____

Select Yes or No. If not applicable to the type of unit, select N/A.

I. INITIAL CHECK

- A. Is any shipping damage visible? Yes No N/A
- B. Are fan drives properly aligned and belts properly adjusted? Yes No N/A
- C. Tightened all setscrews on pulleys, bearings and fans? Yes No N/A
- D. Have the hold-down bolts been backed off on spring mounted fan isolators? Yes No N/A
- E. Do fans turn freely? Yes No N/A
- F. Has the discharge static pressure reference line been properly located within the building? Yes No N/A
- G. Electrical service corresponds to unit nameplate? Yes No N/A

G1. Voltage at Terminal Block | Disconnect 1-2 483 V 2-3 482 V 1-3 481 V

- H. Is the main disconnect adequately fused and are fuses installed? Yes No N/A
- I. Are crankcase heaters operating, and have they been operating 24 hours prior to start-up? Yes No N/A
- J. Are all electrical power connections tight? (Check compressor electrical box.) Yes No N/A
- K. Is the condensate drain trapped? Yes No N/A

II. FAN DATA

- A. Check rotation of supply fan? Yes No N/A
- B. Voltage at supply fan motor: 1-2 481 V 2-3 482 V 1-3 483 V
- C. Supply fan motor amp draw per phase: L1 19 L2 18 L3 17.5
- D. Fuse sizes: JKS-80
- E. What is the supply fan rpm? _____
- F. Check rotation of return fan? Yes No N/A
- G. Voltage at return fan motor: 1-2 _____ V 2-3 _____ V 1-3 _____ V
- H. Return fan motor amp draw per phase: L1 _____ L2 _____ L3 _____
- I. Fuse sizes: N/A
- J. What is the return fan rpm? _____
- K. Record supply static pressure at unit in inches of H₂O: _____
- L. Record return static pressure at unit (with outside air dampers closed) in inches of H₂O: _____



Rooftop Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

III. START-UP COMPRESSOR OPERATION

A. Do compressors have holding charges?

Circuit #1. Yes No N/A

Circuit #2. Yes No N/A

B. Are compressors rotating in the right direction? Yes No N/A

C. Do condenser fans rotate in the right direction? Yes No N/A

D. Ambient temperature (°F): 61 °F

E. Does unit start up and perform per sequence of operation? Yes No N/A

IV. PERFORMANCE DATA

A. Compressor voltage across each phase: 1-2 483 V 2-3 482 V 1-3 480 V

B. Compressor amperage of fully loaded compressor: Compressor #1 — Phase 1 14 Phase 2 15 Phase 3 16

Compressor #2 — Phase 1 15 Phase 2 14 Phase 3 14

Compressor #3 — Phase 1 11 Phase 2 12 Phase 3 10

Compressor #4 — Phase 1 11.2 Phase 2 12 Phase 3 11

Compressor #5 — Phase 1 _____ Phase 2 _____ Phase 3 _____

Compressor #6 — Phase 1 _____ Phase 2 _____ Phase 3 _____

C. Low pressure cut-out: Circuit 1 58 psig Circuit 2 60 psig

D. Low pressure cut-in: Circuit 1 81 psig Circuit 2 82 psig

E. High pressure cut-out: Circuit 1 652 psig Circuit 2 655 psig

F. Discharge pressure, one compressor: Circuit 1 _____ psig Circuit 2 _____ psig

G. Discharge pressure, fully loaded, 2-3 compressors: Circuit 1 380 psig Circuit 2 390 psig

H. Suction pressure, one compressor: Circuit 1 115 psig Circuit 2 117 psig

I. Suction pressure, fully loaded, 2-3 compressors: Circuit 1 130 psig Circuit 2 132 psig

J. Liquid press, fully loaded, 2-3 compressors (at liquid line shutoff valve): Circuit 1 275 psig Circuit 2 280 psig

K. Liquid temperature, fully loaded, 2-3 compressors: Circuit 1 78 °F ~~psig~~ Circuit 2 80 °F ~~psig~~

L. Suction line temperature: 52 °F 54 °F

M. Superheat: 8 °F 10 °F

N. Subcooling: 10 °F 11 °F

O. Is the liquid in the line sightglass clear and dry? Yes No N/A

P. Does the hot gas bypass valve function properly? Yes No N/A



Rooftop Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

Q. At what suction pressure does the hot gas bypass valve open? Circuit 1 _____ psig Circuit 2 _____ psig

R. Record discharge air temperature at discharge of unit: 56 °F

S. Are all control lines secure to prevent excessive vibration and wear? Yes No N/A

T. Are all gauges shut off and valve caps and packings tight after start-up? Yes No N/A

V. ELECTRIC HEAT CHECK, TEST & START

A. Electrical heat service corresponds to unit nameplate? Yes No N/A

Volts _____ Hertz _____ Phase _____

B. Are there any signs of physical damage to the electric heat coils? Yes No N/A

C. Have all electrical terminals been tightened? Yes No N/A

D. Does sequence controller stage contactors properly? Yes No N/A

E. Electric heater voltage across each phase: L1 _____ L2 _____ L3 _____

F. Amp draw across each phase at each heating stage:

	Stage 1	Stage 2	Stage 3	Stage 4	Stage 5	Stage 6
Phase L1:	_____	_____	_____	_____	_____	_____
Phase L2:	_____	_____	_____	_____	_____	_____
Phase L3:	_____	_____	_____	_____	_____	_____

G. FLA: L1 _____ L2 _____ L3 _____

H. Operate electric heat with fans off. Electric heat must cycle on high limit control Yes No N/A

VI. GAS BURNER CHECK, TEST, & START

Specifications:

For gas, see Forced Draft Gas Burner Installation and Maintenance Bulletin. (IM 684 and IM 685)

A. Gas Furnace: Model no. _____

B. Gas Burner: Model no. HMB400SSUM Serial no. H2001014
DGIN

C. Gas Rated firing rate (MBH Input): N/A

D. Gas Altitude (ft. above sea level): N/A

E. Input (CFH): N/A

F. Gas pressure at burner (inches w.c.): 9.1" WC

G. CO₂ (%): N/A

H. CO₂ (%): N/A

I. Pilot flame only in microamps (steady at low fire): N/A

J. Pilot Tap-gas pressure (inches w.c.): N/A

K. Motor only/burner FLA running amps: 1.8

L. High limit control OK? Yes No N/A

M. Flame safeguard (microamps): N/A



Rooftop Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

N. Flame failure shutoff (seconds): 2

O. Airswitch OK? Yes No N/A

P. High Gas Pressure Switch OK? Yes No N/A

Q. Low Gas Pressure Switch OK? Yes No N/A

R. Main Gas Valve Close-off OK? Yes No N/A

S. Modulation Gas Heat Performance

Gas Pressure

Mod. Valve Reg. Valve

25% .48 in Wc. 25% _____ in Wc.

50% .9 in Wc. 50% 1.2 in Wc.

75% 2.6 in Wc. 75% _____ in Wc.

100% 3.2 in Wc. 100% 3.5 in Wc.

VII. Hot Water Coil

A. Pressure test OK? N/A Yes No N/A

VIII. Heat Recovery

A. Heat wheel rotates freely? Yes No N/A

B. Heat wheel VFD operates properly? N/A Yes No N/A

C. Heat wheel VFD Model No. _____ Serial No. _____

D. Check for air bypass around heat wheel. Yes No N/A

IX. Design Flow Calibration

A. Verify power is supplied to the MicroTech III unit controller Yes No N/A

B. Verify that the shipping screws have been removed from the measuring station vane Yes No N/A

C. Examine station for damage N/A Yes No N/A

D. Record Level Position after calibration N/A

• LH Level Position _____

• RH Level Position _____

NOTE: This is viewed in the MicroTech III controller, in the Min OA setup menu.



Rooftop Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.


X. Have all electronic or electrical controls been checked, adjusted, and tested for proper operation per the installation and maintenance bulletins?

..... Yes No N/A

XI. MAINTAINING MICROTECH CONTROL PARAMETER RECORDS

After the unit is checked, tested, and started and the final control parameters are set, record the final settings. Keep these records on file and update whenever changes to the control parameters are made. Keeping a record facilitates any required analysis and troubleshooting of the system operation and facilitates restoration after a controller replacement.

Thank you for completing this form. Please sign and date below.

Signature  Startup date: 5/6/2020

Return completed form by mail to:

Daikin Warranty Department, 13800 Industrial Park Boulevard, Minneapolis, MN 55441

or by email to: AAH.Wty_WAR_forms@daiकिनapplied.com

Please fill out the Daikin Applied "Quality Assurance Survey Report" and list any additional comments that could affect the operation of this unit; e.g., shipping damage, failed components, adverse installation applications, etc. If additional comment space is needed, write the comment(s) on a separate sheet, attach it to the Survey Report and return it to the Warranty Department of Daikin Applied with the completed Equipment Warranty Registration form.

RTU-2

**Rebel
Equipment Warranty Registration Form**

To comply with the terms of Daikin Applied Warranty, complete and return this form within 10 days to the Warranty Department of Daikin Applied.

Check, test, and start procedure for Rooftop roof mounted air conditioners with or without heat recovery and roof mounted air handlers.

GENERAL INFORMATION

Job Name: Bridgeport Rescue mission GOI No.: 030566700100
Installation address: _____
City: Bridgeport State: CT
Purchasing contractor: Eastern Mechanical
City: Danbury State: CT
Name of person doing start-up: Rob Tranquist
Company name: Swan Associates
Address: 49 Holly Drive
City/State/Zip: Newington, CT, 06111

UNIT INFORMATION

Unit model number: DPS007AHMG4DW-3
Unit serial number: FB04191100142
Compressor 1 model number: JT1G-VDKWYR@SB Serial number: 776697017464
Compressor 3 model number: JT71G-P8YD@K Serial number: 12530830212W

- NOTE: 1. Unit does not require high pressure switch testing
2. Refrigerant pressures can be checked from the MT III controller. Refrigerant gages are not needed.
3. Ensure proper unit phasing.
4. Compressor 3 might not operate during startup due to ambient conditions and compressor operating envelope.



Rebel Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

I. INITIAL CHECK

- A. Is any shipping damage visible? Yes No N/A
- B. Has the discharge static pressure reference been properly located in the building? Yes No N/A
- C. Do fans turn freely? Yes No N/A
- D. Electrical service corresponds to unit nameplate? Yes No N/A

Volts 460 Hertz 60 Phase 3

- E. Unit phased correctly? Yes No N/A
- F. Is the main disconnect adequately fused and are fuses installed? Yes No N/A
- G. Are crankcase heaters operating, and have they been operating 24 hours prior to start-up? Yes No N/A
- H. Are all electrical power connections tight? Yes No N/A
- I. Is the condensate drain trapped? Yes No N/A

II. FAN DATA

- A. Check rotation of supply fan? Yes No N/A
- B. Voltage at supply fan motor: 1-2 482 V 2-3 484 V 1-3 483 V
- C. Supply fan motor amp draw per phase: 1-2 1.7 A 2-3 1.5 A 1-3 1.6 A
- D. What is the supply fan rpm? N/A
- E. Record supply static pressure at unit in inches of H₂O: N/A
- F. Record return static pressure at unit (with outside air dampers closed) in inches of H₂O: N/A

III. START-UP COMPRESSOR OPERATION

- A. Are compressor shipping brackets removed? Yes No N/A
- B. Are compressors rotating in the right direction? Yes No N/A
- C. Do condenser fans rotate in the right direction? Yes No N/A
- D. Ambient temperature (°F): 60°F
- E. Compressor amperage:
 - Compressor #1: Phase 1 4.4 Phase 2 4.2 Phase 3 4.1
 - Compressor #3: Phase 1 2.6 Phase 2 2.7 Phase 3 2.5



Rebel Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

IV. PERFORMANCE DATA (Unit to run at steady state for 15 minutes)

- A. Discharge pressure, one compressor: Circuit 1 292 psig
- B. Suction pressure, one compressor: Circuit 1 110 psig
- C. Liquid temperature (°F): 70°F
- D. Suction line temperature °F from unit controller: 33°F
- E. Discharge line temperature °F from unit controller: 86°F
- F. Superheat temperature °F from unit controller: 13°F
- G. Sub-cooling line temperature °F from unit controller: 8°F
- H. Record discharge air temperature at discharge of unit (°F): 58°F
- I. Are all control refrigerant lines secure to prevent excessive vibration and wear? Yes No N/A
- J. Are all valve caps and packing tight after start-up? Yes No N/A
- K. Did unit control DAT to DAT setpoint? Yes No N/A

V. Hot Water Coil

- A. Pressure test OK? Yes No N/A

VI. Heat Recovery

- A. Heat wheel rotates freely? Yes No N/A
- B. Heat wheel VFD operates properly? Yes No N/A
- C. Heat wheel VFD Model No. _____ Serial No. _____
- D. Check for air bypass around heat wheel. Yes No N/A

VII. FURNACE CHECK, TEST, & START

- A. Gas pressure at main (inches w.c.): _____
- B. Gas pressure at manifold (inches w.c.): _____
- C. High limit control OK? Yes No N/A
- D. Flame failure shutoff (seconds): _____
- E. Airswitch OK? Yes No N/A
- F. Main Gas Valve Close-Off OK? Yes No N/A


**Rebel Equipment Warranty Registration Form (continued)**

Select Yes or No. If not applicable to the type of unit, select N/A.

VIII. MAINTAINING MICROTECH CONTROL PARAMETER RECORDS

After the unit is checked, tested, and started and the final control parameters are set, record the final settings. Keep these records on file and update whenever changes to the control parameters are made. Keeping a record facilitates any required analysis and troubleshooting of the system operation and facilitates restoration after a controller replacement.

Thank you for completing this form. Please sign and date below.

Signature  Startup date: 5/6/2020

Return completed form by mail to:

Daikin Warranty Department, 13600 Industrial Park Boulevard, Minneapolis, MN 55441

or by email to: AAH.Wty_WAR_forms@daikinapplied.com

Please fill out the Daikin Applied "Quality Assurance Survey Report" and list any additional comments that could affect the operation of this unit; e.g., shipping damage, failed components, adverse installation applications, etc. If additional comment space is needed, write the comment(s) on a separate sheet, attach it to the Survey Report and return it to the Warranty Department of Daikin Applied with the completed Equipment Warranty Registration form.

RTU-3



Rebel Equipment Warranty Registration Form

To comply with the terms of Daikin Applied Warranty, complete and return this form within 10 days to the Warranty Department of Daikin Applied.

Check, test, and start procedure for Rooftop roof mounted air conditioners with or without heat recovery and roof mounted air handlers.

GENERAL INFORMATION

Job Name: Bridgport Rescue Mission GOI No.: 030566700100
Installation address: _____
City: Bridgport State: CT
Purchasing contractor: Eastern Mechanical
City: Danbury State: CT
Name of person doing start-up: Robert Tranquist
Company name: Sven Associates
Address: 49 Holly Drive
City/State/Zip: Newington, CT, 06111

UNIT INFORMATION

Unit model number: DP5007AHM G4DW-3
Unit serial number: EB0U191100143
Compressor 1 model number: JT1G-VDKWR@SB Serial number: 776697017471
Compressor 3 model number: JT71G-P8YD@K Serial number: 12530830115T

- NOTE: 1. Unit does not require high pressure switch testing
2. Refrigerant pressures can be checked from the MT III controller. Refrigerant gages are not needed.
3. Ensure proper unit phasing.
4. Compressor 3 might not operate during startup due to ambient conditions and compressor operating envelope.



Rebel Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

I. INITIAL CHECK

- A. Is any shipping damage visible? Yes No N/A
- B. Has the discharge static pressure reference been properly located in the building? Yes No N/A
- C. Do fans turn freely? Yes No N/A
- D. Electrical service corresponds to unit nameplate? Yes No N/A

Volts 4160 Hertz 60 Phase 3

- E. Unit phased correctly? Yes No N/A
- F. Is the main disconnect adequately fused and are fuses installed? Yes No N/A
- G. Are crankcase heaters operating, and have they been operating 24 hours prior to start-up? Yes No N/A
- H. Are all electrical power connections tight? Yes No N/A
- I. Is the condensate drain trapped? Yes No N/A

II. FAN DATA

- A. Check rotation of supply fan? Yes No N/A
- B. Voltage at supply fan motor: 1-2 483 V 2-3 485 V 1-3 484 V
- C. Supply fan motor amp draw per phase: 1-2 1.6 A 2-3 1.9 A 1-3 1.8 A
- D. What is the supply fan rpm? N/A
- E. Record supply static pressure at unit in inches of H₂O: N/A
- F. Record return static pressure at unit (with outside air dampers closed) in inches of H₂O: N/A

III. START-UP COMPRESSOR OPERATION

- A. Are compressor shipping brackets removed? Yes No N/A
- B. Are compressors rotating in the right direction? Yes No N/A
- C. Do condenser fans rotate in the right direction? Yes No N/A
- D. Ambient temperature (°F): 60°F
- E. Compressor amperage:
 - Compressor #1: Phase 1 3.8 Phase 2 3.4 Phase 3 4.0
 - Compressor #3: Phase 1 2.8 Phase 2 2.7 Phase 3 2.5



Rebel Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

IV. PERFORMANCE DATA (Unit to run at steady state for 15 minutes)

- A. Discharge pressure, one compressor: Circuit 1 110 psig
- B. Suction pressure, one compressor: Circuit 1 220 psig
- C. Liquid temperature (°F): 69°F
- D. Suction line temperature °F from unit controller: ~~39°F~~ 32°F
- E. Discharge line temperature °F from unit controller: 68°F
- F. Superheat temperature °F from unit controller: 7°F
- G. Sub-cooling line temperature °F from unit controller: 5°F
- H. Record discharge air temperature at discharge of unit (°F): 53°F
- I. Are all control refrigerant lines secure to prevent excessive vibration and wear? Yes No N/A
- J. Are all valve caps and packing tight after start-up? Yes No N/A
- K. Did unit control DAT to DAT setpoint? Yes No N/A

V. Hot Water Coil

- A. Pressure test OK? Yes No N/A

VI. Heat Recovery

- A. Heat wheel rotates freely? Yes No N/A
- B. Heat wheel VFD operates properly? Yes No N/A
- C. Heat wheel VFD Model No. _____ Serial No. _____
- D. Check for air bypass around heat wheel. Yes No N/A

VII. FURNACE CHECK, TEST, & START

- A. Gas pressure at main (inches w.c.): _____
- B. Gas pressure at manifold (inches w.c.): _____
- C. High limit control OK? Yes No N/A
- D. Flame failure shutoff (seconds): _____
- E. Airswitch OK? Yes No N/A
- F. Main Gas Valve Close-Off OK? Yes No N/A



Rebel Equipment Warranty Registration Form (continued)

Select Yes or No. If not applicable to the type of unit, select N/A.

VIII. MAINTAINING MICROTECH CONTROL PARAMETER RECORDS

After the unit is checked, tested, and started and the final control parameters are set, record the final settings. Keep these records on file and update whenever changes to the control parameters are made. Keeping a record facilitates any required analysis and troubleshooting of the system operation and facilitates restoration after a controller replacement.

Thank you for completing this form. Please sign and date below.

Signature



Startup date:

5/6/2020

Return completed form by mail to:

Daikin Warranty Department, 13800 Industrial Park Boulevard, Minneapolis, MN 55441

or by email to: AAH.Wty_WAR_forms@daikinapplied.com

Please fill out the Daikin Applied "Quality Assurance Survey Report" and list any additional comments that could affect the operation of this unit; e.g., shipping damage, failed components, adverse installation applications, etc. If additional comment space is needed, write the comment(s) on a separate sheet, attach it to the Survey Report and return it to the Warranty Department of Daikin Applied with the completed Equipment Warranty Registration form.